Scott. II—48—10,315-27-1-16.

P.W. (I) (1916) Department.

Mis SERIES.

G.O. No. 333-34 I

DATED 2. 8 - 1916

[Despatch Abstract.]

Date of Completion

Approving the proposal of the E-I. to extend the — of the work "Inlets to the Peranai Regulator, Periyar System" & forwarding a copy of the Proceedings to the Govt of India for information

INDEXED.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.
GO	306-307J	Mis	24-7-17				
GO	114J	Revenue	18-3-19				

Scott. II—9.

DEPARTMENT.

CURRENT FILE.

CONTENTS.

Current No.	From	Number.	Date	Pages.

P.T.O FOR PUT UP PAPERS.

PAPERS PUT UP WITH CURRENT No.________

Papers of the department to which the current belongs.

Number.	Date.	Original (=O) or spare copy (= S.C.)	Remarks. (In this column such of the papers as have been removed for copying, printing, etc., should be marked with a cross.)	Initials of Referencer with date in token of return to Reference department.

Papers of other departments.

Department.	Number	Date.	Original (= O.) or spare copy (= S.C.)	Initials with date of (1) Referencer acknowledging returns of the paper concerned or (2) Despatcher to denote the return of the papers to the department concerned.

4,000--10-11-15.

PUBLIC WORKS DEPT., IRRIGATION
Madras.
10 JUL 1916
No. 5586/16 B
GOVERNMENT OF MADRAS.

OFFICE OF THE ACCOUNTANT-GENERAL, MADRAS,

Fort St. George, the 8th *of* July 1916.

No. 230 M.D.S. -6848

ENCLOSURES: (1)

Forwarded to the Chief Engineer to Government, Irrigation Branch.

Chief Accountant.

To

The Chief Engineer to Government,

(IRRIGATION BRANCH).

Public Works Department.

Madura Division.

[I]I Circle.

Statement of works sanctioned up to 31.3.16 under Open Capital rules and requiring [re]newal of sanction.

[Ser]ial No.	Sanctioning authority.	Name of work.	Sanctioned estimate including Establishment, Tools and Plant. Class I Remunerative	Class II Remunerative	Total.	Date of expiry of Sanction.	Remarks.
1.	G.O. 697.I. / 13.12.13 " ~~355.I~~ 335-I / 7.7.15.	Raising the platform and altering the gearing and roller arrangements and shifting the bridge of Peranai Regulator.	75,695	"	75,695	31.3.16	Work was delayed owing to the difficulty in procuring larger quantity of wood screws required for the bridge floor. Some petty works such as fixing of extension pieces for the channel iron guides &c, have also to be done. Sanction to extension of closing date up to 31.3.17 is requested.

No. 774. S.E. / 23.6.16. Submitted to the Superintending Engineer, III Circle, Trichinopoly.

(Sd) J. S. Westerdale,
Executive Engineer,
Madura Dn.

(True copy).

3/

C.E.

No. 1059/30.6.16

Forwarded to the Chief Engineer for Irrigation, through the Accountant-General, Madras, for favour of obtaining the sanction of Government to the extension of time applied for.

Mengsamy 30.6.16

for Superintending Engineer,

VI Circle.

30.6.16

Scott. 11-8 (s)—32,005—27-1-16.

C 5586/16

Cf p. 3 From the S. E. VI circle, No 1059.C.E. 1806/16

p. 1 .. the Acct. Genl. No 230. M.D.S/6868 8-7-1916

Cf p. 2

Exect. Reg. the Chief Engineer for Irrigation No. 5586/16. B. d 27. July 16

Submitted to Government.

2. The date of Completion of the work shown in the statement received from the S.E. VI circle may under the circumstances explained therein be extended to the 31st March 1917.

25/7/16

27/7/16

27/7/16

24/7.16

To

The Secy. to Govt. P.W.D(I)

Scott. II—10 (a)—7,000—4-13.

Public works DEPARTMENT.
(Irrigation Branch)

Date of Completion.

Approving the proposal of the Chief Engineer for Irrigation to extend the —— of the work "Improvt. to the Peranai Regulator Periyar System" and forwarding a copy of the Proceedings to the Govt. of India for information. {Regulation Reports

READ AGAIN G.O. No. 697-S.-I., dated 13th December 1913 191 .

" " " Mis. 335-b-I. " 7th July 1915. 191 .

READ ALSO:—

C. No. 5586/16 From the Ch. Engineer for Irrigation, No. 5586/16, dated July 1916 191 .

" " ......, " " ......, " ......, " ......191 .

" " ......, " " ......, " ......, " ......191 .

ORDER.
Mis

No. 333-I, dated 2. Aug ~~July~~ 1916.

The recommendation of the Chief Engineer for Irrigation is approved.
with refer. to Para 1919 (VI) of the P.W.D.G. Vol. II

2 Ordered that a copy of these proceedings be forwarded to the Govt. of India for information in continuation of the Govt. Ecect. No. 336-I. d. 7.7.15.

Here enter No. 334-I 2nd Aug 1916 ~~July 1916~~

Forwarded.

[signatures] 25/7/16. 27/7/16 27/7/16

4/8 as below to [illegible]

To The S.E. VI Circle
.. Acct. General: Madras / M.S

Fd CSM
Fd MSV } 3/8
Read GR

Documents accompanying

Copy of the Proceedings d 84 / M.S

NOTES.

C. 5386/16-B

Extension of the date of Completion of the work — "Improvements to the Peravai Regulator - Periyar System"

Cf p. 3 From the S.E. VI Circle No. 1059.C.E. d. 30.6.1916

- p. 1 .. the Accountant General Madras No. 230.M.D.S / 6848. d. 8.7.16

D.S.

1. Submitted.

2. An extension to 31.3.1916 was

Flag (E) granted in G.O. No. 335-I / 7.7.15. Owing to the

Cf p. 2 circumstances explained in the remarks col. of the SH the estimate for the work could not be closed within the sanctioned period. The S.E. recommends an extension of the date of Completion to 31.3.1917. This may be sanctioned. A draft E.O.'s note and an order are submitted for approval and orders hereon.

[signature] 25/7/16.

[signature] 24/7/16

[initials] 25/7

[initials] 27/7/16

Issue

[signature] 27/7/16

When given for copying
When copied
When examined 20/8/
When signed
} 1916.

READ AGAIN G.O. No. , DATED
191 .

CURRENT No.

ENCLOSURES TO C. No.

ORDER OF GOVERNMENT .. .. .. A A A A A A A

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH IN ORIGINAL.

N.B.—
A = Copy in full.
B = Not to be copied.
P = Copy abstract only.
Q = Copy heading only.